ENGINEERING DEPARTMENT

WORK COMPLETION REPORT

1	Name of Work	Construction of basket ball court and alide park developments in Sharadamba Nagar in ward N0.16
2	Sanctioned Estimate Cost. No. and date:	**Rs.100,00,000.00/-** **EE/RRND /WO/000074/2021-22** **Date:- 31.08.2021**
3	Name of the Contractor:	M/S Shrusti Samupada Constructions (KIRAN R)
4	Time Stipulated for Completion of work:	6 Months
5	Date of Commencement	31.08.2021
6	Probable Date of Completion	28.02.2022
7	Actual Date of Completion:	05.02.2022
8	Delay of Time if any	-
9	Measurement Recorded M.B. No: Page No:	6682/21-22 668108-14
10	Name of the Office/Officials in-charge of The work, 1. Asst. Executive Engineer: 2. Assistant Engineer	Sri. Umesh.N. G Sri. Umesh.N. G.

Work ordered Amount (Excluding GST)	Amount claimed as per Actuals (Excluding GST)	DIFFERENCE		
		Excess	Savings	Remarks
Rs.87,90,432.00/-	Rs.87,88,223.81/-	-	2,208.00	

1. Certified that the above work has been completed within the stipulated time noted in entrustment.
2. Certified that above work has been executed satisfactory.

Junior Assistant Engineer
Ward No. 16

Assistant Executive Engineer
YeshwanthPur Sub Division

Executive Engineer
Rajarajeshwari Nagar Division
Bruhat Bengaluru Mahanagara Palike

Scanned with CamScanner